STREET MAINTENANCE PROGRAM Week of August 30, 2015

Location	From/ To	Type of work	Full Closure	Start Date	End Date	TC Company	TCS Contact	Construction Inspector	Area
Contractor:	Northstar Concrete								
Myrtle St.	Endicott St. to College Ave.	Concrete	no	8/31	9/4	Northstar	Timberly 336.259.7710	Charley 540.493.6334	E Myrtle Area
Endicott St.	Riverside Ave. to Laurel St.	Concrete	no	8/31	9/4	Northstar	Timberly 336,259,7710	Charley 540.493.6334	E Myrtle Area
Cowan St.	Mulberry St. to Laurel St.	Concrete	no	8/31	9/4	Northstar	Timberly 336,259,7710	Charley 540.493.6334	E Myrtle Area
Smith St.	Mulberry St. to Laurel St.	Concrete	no	8/31	9/4	Northstar	Timberly 336.259.7710	Charley 540.493.6334	E Myrtle Area
Peterson St.	Mulberry St. to Laurel St.	Concrete	no	8/31	9/4	Northstar	Timberly 336.259.7710	Charley 540.493.6334	E Myrtle Area
Stover St.	Plum St. to Laurel St.	Concrete	no	8/31	9/4	Northstar	Timberly 336,259,7710	Charley 540.493.6334	E Myrtle Area
Stover St.	Laurel St. to Riverside Ave.	Concrete	no	8/31	9/4	Northstar	Timberly 336.259.7710	Charley 540.493.6334	Stover North
Plum St.	Mathews St. to Whedbee St.	Concrete	no	8/31	9/4	Northstar	Timberly 336.259.7710	Charley 540.493.6334	E Plum
Contractor:	LEI Concrete								
Sunset Ave.	Shields St. to Pioneer Ave.	Concrete	no	8/31	9/4	LEI	Tim 581.9085	Rhonda 402.5575	Mantz
Pioneer Ave.	Mulberry St. to Washington Ave.	Concrete	no	8/31	9/4	LEI	Tim 581.9085	Rhonda 402.5575	Mantz
Armstrong Ave.	Pioneer Ave. to Laurel St.	Concrete	no	8/31	9/4	LEI	Tim 581.9085	Rhonda 402.5575	Mantz
Monte Vista Ave.	Sunset Ave. to Laurel St.	Concrete	no	8/31	9/4	LEI	Tim 581.9085	Rhonda 402.5575	Mantz
Haywood Pl.	Dunbar Ave. to West End	Concrete	no	8/31	9/4	LEI	Tim 581.9085	Rhonda 402.5575	Silverplume Estates
Deweese St.	Dunbar Ave. to Dora St.	Concrete	no	8/31	9/4	LEI	Tim 581.9085	Rhonda 402.5575	Silverplume Estates
Dora St.	Deweese St. to Dunbar St.	Concrete	no	8/31	9/4	LEI	Tim 581.9085	Rhonda 402.5575	Silverplume Estates
Effiingham St.	Dunbar St. to Kittery Ct.	Concrete	no	8/31	9/4	LEI	Tim 581.9085	Rhonda 402.5575	Silverplume Estates
Kittery Ct.	Dunbar Ave. to North End	Concrete	no	8/31	9/4	LEI	Tim 581.9085	Rhonda 402.5575	Silverplume Estates
Bedford Cir.	Dunbar Ave. to Dunbar Ave.	Concrete	no	8/31	9/4	LEI	Tim 581.9085	Rhonda 402.5575	Silverplume Estates
Columbine Ct.	Laporte Ave. to Shields St.	Concrete	no	8/31	9/4	LEI	Tim 581.9085	Rhonda 402.5575	Tennyson 1

^{*}SB-ND = Southbound closed

^{*}NB-ND = Northbound closed

^{*}WB-ND = Westbound closed

^{*}EB-ND = Eastbound closed

STREET MAINTENANCE PROGRAM Week of August 30, 2015

Location	From/ To	Type of work	Full Closure	Start Date	End Date	TC Company	TCS Contact	Construction Inspector	Area
Juniper Ct.	Shields St. to Columbine Ct.	Concrete	no	8/31	9/4	LEI	Tim 581.9085	Rhonda 402.5575	Tennyson 1
Contractor:	Streets Department								
Parkwood Dr.	Lemay Ave. to Rollingwood Dr.	Patching/Milling	no	8/31	9/1	Streets	Bill 556.3488	Bennett 425.241.3697	Parkwood
Keawood Dr.	Parkwood Dr. to Rollingwood Dr.	Patching/Milling	no	8/31	9/1	Streets	Bill 556.3488	Bennett 425.241.3697	Parkwood
Rollingwood Dr.	Brookwood Dr. to Stuart St.	Patching/Milling	no	8/31	9/1	Streets	Bill 556.3488	Bennett 425.241.3697	Parkwood
Parkwood Dr.	Lemay Ave. to Rollingwood Dr.	Paving	WB-ND	9/2	9/2	Streets	Bill 556.3488	Bennett 425.241.3697	Parkwood
Parkwood Dr.	Lemay Ave. to Rollingwood Dr.	Paving	EB-ND	9/3	9/3	Streets	Bill 556.3488	Bennett 425.241.3697	Parkwood

^{*}NB-ND = Northbound closed

^{*}WB-ND = Westbound closed

^{*}EB-ND = Eastbound closed