

# Walnut Street Water & Sewer Rehabilitation Project

## Phase 3 – Walnut Street Waterline

### Finally: **PAVING** on Walnut Street

#### WHAT to EXPECT through the weekend, March 1-5

Connell Resources began paving operations on Walnut Street with the first lift of asphalt on Thursday. The second and final lift will occur on Friday. **Access to and from Whitton Alley will be closed from 9:30 a.m. until late Friday afternoon.**

Access to Whitton Alley will be opened (for cars only) through the weekend. On Saturday and Sunday, final clean-up and striping will take place. On Monday morning, fences and equipment will be removed and Walnut Street will be opened to the public.



*Re-laying brick pavers after concrete replacement*



*Wednesday afternoon*



*First asphalt lift complete - Thursday, 5 p.m.*

#### WHO to CALL

- JAY ROSE, Utilities Project Manager  
[jmrose@fcgov.com](mailto:jmrose@fcgov.com), 970-224-6106
- TIM MCTAGUE, Utilities Project Manager  
[tmctague@fcgov.com](mailto:tmctague@fcgov.com), 970-310-5980



Auxiliary aids and services are available for persons with disabilities. VTDD: 711  
Esta información puede ser traducida, sin costo para usted, 970-212-2900.