

STREET MAINTENANCE PROGRAM
Week of July 20, 2014

<i>Location</i>	<i>From/ To</i>	<i>Type of work</i>	<i>Full Closure</i>	<i>Start Date</i>	<i>End Date</i>	<i>TC Company</i>	<i>TCS Contact</i>	<i>Construction Inspector</i>	<i>Area</i>
Contractor:	Northstar Concrete								
Irish Dr.	Vine Dr. to Cherry St.	Concrete	no	7/21	7/25	Northstar	Jared 970.556.0314	Clint 402.3077	Irish
Cherry St.	Sunrise Ln. to Irish Dr.	Concrete	no	7/21	7/25	Northstar	Jared 970.556.0314	Clint 402.3077	Irish
Contractor:	Vogel Concrete								
Stuart St.	Taft Hill Rd. to Overland Trl.	Concrete	no	7/21	7/25	QTC	Jeremy 227.3212	Rhonda 402.5575	W Stuart 2
Laporte Ave.	Grandview Ave. to Shields St.	Concrete	YES	7/21	7/25	QTC	Jeremy 227.3212	Angel 218.1973	Laporte
Contractor:	Streets Department								
Irish Dr.	Vine Dr. to Cherry St.	Milling	no	7/21	7/21	Streets	Angel 222.7007	Doug 222.0596	Irish
Coventry Ct.	Hampshire Rd. to Hinry St.	Milling/Patching	no	7/21	7/22	Streets	Angel 222.7007	Doug 222.0596	Fairbrooke
Hinry St.	Coventry Ct. to Cedarwood Dr.	Milling/Patching	no	7/21	7/22	Streets	Angel 222.7007	Doug 222.0596	Fairbrooke
Cedarwood Dr.	Hampshire Rd. to Hinry St.	Milling/Patching	no	7/21	7/22	Streets	Angel 222.7007	Doug 222.0596	Fairbrooke
Coventry Ct.	Hampshire Rd. to Hinry St.	Paving	YES	7/23	7/23	Streets	Angel 222.7007	Doug 222.0596	Fairbrooke
Hinry St.	Coventry Ct. to Cedarwood Dr.	Paving	YES	7/23	7/23	Streets	Angel 222.7007	Doug 222.0596	Fairbrooke
Cedarwood Dr.	Hampshire Rd. to Hinry St.	Paving	YES	7/24	7/24	Streets	Angel 222.7007	Doug 222.0596	Fairbrooke
Contractor:	Martin Marietta Materials								
Shields St.	Horsetooth Rd. to Davidson Dr.	Paving	NB-ND	7/21	7/21	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Rocky Mountain Way	Shields St.	Paving	YES	7/21	7/21	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Swallow Rd.	Shields St.	Paving	YES	7/21	7/21	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Cunningham Dr.	Shields St.	Paving	YES	7/21	7/21	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Richmond Dr.	Shields St.	Paving	YES	7/21	7/21	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Shields St.	Davidson Dr. to Horsetooth Rd.	Paving	SB-ND	7/22	7/22	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.

*This is a one week snapshot of the SMP schedule.
 Projects/closures may extend further into upcoming weeks.

STREET MAINTENANCE PROGRAM
Week of July 20, 2014

<i>Location</i>	<i>From/ To</i>	<i>Type of work</i>	<i>Full Closure</i>	<i>Start Date</i>	<i>End Date</i>	<i>TC Company</i>	<i>TCS Contact</i>	<i>Construction Inspector</i>	<i>Area</i>
Rocky Mountain Way	Shields St.	Paving	YES	7/22	7/22	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Swallow Rd.	Shields St.	Paving	YES	7/22	7/22	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Casa Grande Blvd.	Shields St.	Paving	YES	7/22	7/22	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Richmond Dr.	Shields St.	Paving	YES	7/22	7/22	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Shields St.	Drake Rd. to Prospect Rd.	Milling	NB-ND	7/23	7/24	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Centre Ave.	Shields St.	Milling	YES	7/23	7/24	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Rolland Moore Dr.	Shields St.	Milling	YES	7/23	7/24	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Shire Ct.	Shields St.	Milling	YES	7/23	7/24	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Hill Pond Rd.	Shields St.	Milling	YES	7/23	7/24	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Shields St.	Prospect Rd. to Drake Rd.	Milling	SB-ND	7/25	7/26	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Stuart St.	Shields St.	Milling	YES	7/25	7/26	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Spring Creek Ln.	Shields St.	Milling	YES	7/25	7/26	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Raintree Dr.	Shields St.	Milling	YES	7/25	7/26	QTC	Chris 720.319.1401	Bennett 658.0921	S. Shields St.
Contractor:	All-pro								
Pawnee Dr.	Stuart St. to Dartmoth Trl.	Paving	YES	7/21	7/21	QTC	Jeremy 227.3212	Bennett 658.0921	E Stuart
Seminole Dr.	Stuart St. to Dartmoth Trl.	Paving	YES	7/21	7/21	QTC	Jeremy 227.3212	Bennett 658.0921	E Stuart
Cherokee Dr.	Stuart St. to Stuart St.	Paving	YES	7/22	7/22	QTC	Jeremy 227.3212	Bennett 658.0921	E Stuart
Stuart St.	Remington St. to Lemay Ave.	Paving	EB-ND	7/23	7/25	QTC	Jeremy 227.3212	Bennett 658.0921	E Stuart
Contractor:	All-pro								
Timberline Rd.	Horsetooth Rd. to Harmony Rd.	Crackseal	no	7/20	7/24	All-pro	Kurtis 303.868.1615	Cyn 970.218.5360	Night Crack Seal

*This is a one week snapshot of the SMP schedule.
 Projects/closures may extend further into upcoming weeks.