

FEBRUARY 9, 2018

Walnut Street Water & Sewer Rehabilitation Project



You can expect to receive this update routinely as Utilities work takes place in the Old Town area. We'll update you about progress and issues as they occur. In addition, project managers from Utilities, Connell Resources (contractor) and Ditesco Consulting will be on site every day so feel free to flag them down!

Week #6 CONSTRUCTION UPDATE

The final water system tie-in on the west end of Walnut Street near Starbucks was completed this week. All waterline work now is complete. Connell is replacing 250 lineal feet of curb and gutter on both sides of Walnut Street.

STREET RESTORATION

In case you hadn't noticed, the rest of Walnut Street is coming out. If you've passed the area, you've seen the old asphalt and concrete being broken out and removed. In collaboration with Streets, it was determined that a better quality product would be achieved by removing all cracked and severely damaged concrete in the street and replacing it with new asphalt. Utilities work was completed ahead of schedule and street restoration continues.



Concrete and asphalt removal

COORDINATION with other utilities

The re-opening of Walnut Street will not be affected by City Stormwater work in the island at the intersection of Pine and Walnut streets.

BUSINESSES are advertising

Signage has been placed at all entrances to the jobsite noting that Walnut Street is closed but businesses are open. Businesses have added their signs to the construction fencing.

PARKING COUPONS

If additional parking passes are needed, please contact the field project manager (contact information below left). Parking Services (Belinda Barnes, 416-2615, or Liz Messenger, 416-2058) can answer your questions related to the parking garages or use of the coupons. A limited number of coupons will be distributed each month through March.

WHAT YOU CAN EXPECT NEXT through March

Following Utilities work, the City's contractor, Connell, is stabilizing the road, constructing all concrete repairs and will begin laying asphalt in February and March. Weather permitting, Walnut Street will re-opened by mid-March.



New concrete curb and gutter.

WHO TO CALL and WHERE TO LOOK

- **JAY ROSE**, Utilities Project Manager
jmrose@fcgov.com, 970-224-6106
- **TIM MCTAGUE**, Utilities Project Manager
tmctague@fcgov.com, 970-310-5980
- **MIKE KNOX**, Streets Project Manager
mknnox@fcgov.com, 720-935-3994
- Utilities website: [fcgov.com/walnut-street-project](https://www.fcgov.com/walnut-street-project)